

ON-GOING DEVELOPMENT SCHEMES OF ROADS FY 2014-15

Sr #	ADP #	Name of Scheme	Location of scheme/ District	Starting Date & Completion Dt	Approved Cost (Rs. in Millions)	Estimated Exp Up to June 2013	Physical Progress Up to July 2013 in (Km)
1	2	3	4	5	6	7	8
01	1733	Widening / Reconditioning Hala – Shahdadpur – Sanghar with asphalt surface Mile 0/0-43/1 = 43-1 = 69.58 Km	Sanghar	19-01-2007 2015-16	700.133	116.810	
02	1745	Reconditioning of road from Benazirabad to Daur via 60th mile with Asphalt mile 0/0-20/5 (33.20) (Asphalt Surface)	SBA	02.08.2011 2015-16	289.079	195.000	
03	1760	Improvement of road from Sakrand Mehrabpur road mile 0/0-9/0 (with Asphalt concrete)	SBA	24.02.2012 2014-15	155.366	82.000	
04	1774	W/R of road from Doultpur to Pubjo road mile 0/0-10/0 (16.10 Km)	SBA	11.01.2012 2015-16	158.023	75.612	
05	1775	W/R of road from Kazi Ahmed Jamal Shah road to Pubjo road mile 0/0-10/0 (16.10 Kms)	SBA	11.01.2012 2015-16	163.099	88.612	
06	1776	W/R of road from Kazi Ahmed to Protective Bund via Deran road mile 0/0-8/2 (13.27 Kms)	SBA	11.01.2012 2015-16	126.229	69.959	
07	1787	W/R of road from Main Mirpurkhas - Mirwah road to meet Mirwah - Kot Ghulam Muhammad road via Mir Khalid Landhi mile 0/0-17/0 (27.37)	Mirpurkhas	02-06-2012 2015-16	207.585	72.992	
08	1809	Widening / Reconditioning of Mirpurkhas Tando Adam road with Asphalt Carpet mile 0/0-25/5 (41.25 Kms)	Mirpurkhas	03-03-2006 2015-16	258.331	97.750	

09	1810	W/R of Kot Gulam Muhammad Jhudo via Sikriery and Tando Jam Mohammad mile 0/0-31/2 (50.0 Kms)	Mirpurkhas	07-01-2008 2015-16	239.104	64.646	
10	1811	Improvement Tando Adam Berani Kundiari with as sphalt surface Mile 0/0-26/4 = 26-4 = 42.66 Kms	Sanghar	25-11-2006 2015-16	421.403	84.820	
11	1812	Widening / Reconditioning Sanghar – Mirpurkhas asphalt surface mile 0/0-42/0= 68.00 kms	Sanghar & Mirpurkhas	19-01-2007 2015-16	731.415	83.125	
12	1816	Improvement / Construction of Ghulamullah to Garho road i/c Bridge over Creek and Construction of link upto National Highway on west of Garho Town mile 0/0-25/5 (41.23)	Thatta	09.04.2008 2015-16	283.362	45.295	
13	1821	W/R of road from Karachi Thatta Hyderabad road to Jhampir mile 0/0-16/0 (25.76 Kms)	Thatta	26.09.2012 2015-16	321.299	17.000	
14	2021	Construction of Sindh Coastal Highway Sakro / Gaghar Phatak - Keti Bandar - Shah Ghorabari/ Bunder - Ali Bunder (Ghaghar Phatak - Keti Bunder Phase-1) of 90.0 Kms	Thatta	07.01.2007 2015-16	2407.949	932.893	
15	2059	Construction of Main Jhullori-Dengan road to Main Umerkot road, connect 78 mile Mori road / Sugar Mill road via Tawakal Lashari, Wagho Kolhi, Dhani Buksh Malkani & Hemraj Kolhi village mile 0/0-7/4 (12.08 Kms)	Mirpurkhas	24.01.2012 2015-16	114.061	50.052	

16	2101	Construction of Mirpurkhas By pass road connect Hyderabad road Tando Adam road Khan road and Sindhri road with over head bridge near Ratanabad Road Mile 0/0-11/0 (M) = 17.71 Kms	Mirpurkhas	22.02.2007 2015-16	248.017	80.500	
17	2102	Construction of road from Nawabshah Shahdadpur Hala Khyber road mile 0/0-38/4 = 38-4 (M) = 61.98 Kms.	Sanghar	03.05.2006 2015-16	251.084	68.000	
18	2103	Construction of road from M'Khas to N'Shah along old alignment Road Mile 0/0-43/0 = 43-0 (M) = 69.23 Kms	Sanghar	01.03.2007 2015-16	548.969	62.412	
19	2412	Construction of road from Chotiaryoon to Hathungo Mile 0/0-40/0	Sanghar	25.09.2006 2015-16	393.329	272.486	
20	2413	Construction of road from Usman Behan to Chotiaryoon mile 0/0-57/4	Sanghar	25.09.2006 2015-16	600.138	283.500	
Total Length of schemes under TPV = 865.03 Km (Approx)			Total		8623.975	2850.464	