

ON-GOING DEVELOPMENT SCHEMES OF ROADS FOR TPM FY 2013-14

Sr #	ADP #	Name of Scheme	Location of scheme/ District	Approval Date & Completion Date	Approved Cost (Rs. in Millions)	Estimated Exp Up to June 2013	Physical Progress Up to July 2013 in (Km)
1	2	3	4	5	6	7	8
IMPROVEMENT ON-GOING DEVELOPMENT SCHEMES							
1	1712	Improvement & WR of Talhar Tando Bago Pangrio road mile 0/0-28/2 (45.48 Kms)	Badin	30-01-08 2013-14	146.187	130.083	
2	1733	Widening / Reconditioning Hala – Shahdadpur – Sanghar with asphalt surface Mile 0/0-43/1 = 43-1 = 69.58 Km	Sanghar	19-01-2007 2015-16	700.133	116.810	
3	1745	Reconditioning of road from Benazirabad to Daur via 60th mile with Asphalt mile 0/0-20/5 (33.20) (Asphalt Surface)	SBA	02.08.2011 2015-16	289.079	195.000	
4	1747	W/R of road from 60 mile to Packi Choudagi via Buchehri road mile 0/0-10/3 (1 1/2 Carpet)..	SBA	27-04-12 2015-16	171.956	195.000	
5	1760	Improvement of road from Sakrand Mehrabpur road mile 0/0-9/0 (with Asphalt concrete)	SBA	24.02.2012 2014-15	155.366	82.000	
6	1774	W/R of road from Doultpur to Pubjo road mile 0/0-10/0 (16.10 Km)	SBA	11.01.2012 2015-16	158.023	75.612	
7	1775	W/R of road from Kazi Ahmed Jamal Shah road to Pubjo road mile 0/0-10/0 (16.10 Kms)	SBA	11.01.2012 2015-16	163.099	88.612	

8	1776	W/R of road from Kazi Ahmed to Protective Bund via Deran road mile 0/0-8/2 (13.27 Kms)	SBA	11.01.2012 2015-16	126.229	69.959	
9	1784	W/R of National Highway Chandan Escape to Oderolal Station via Deh Dari Road 6/1-14/1	Matiari	20-01-12 2015-16	215.257	21.75	
10	1786	Reconditioning of road from Johi to Wahi Pandhi mile 0/0-14/0 (22.54Kms)	Dadu	13.04.2012 2015-16	189.909	30.905	
11	1787	W/R of road from Main Mirpurkhas - Mirwah road to meet Mirwah - Kot Ghulam Muhammad road via Mir Khalid Landhi mile 0/0-17/0 (27.37)	Mirpurkhas	02-06-2012 2015-16	207.585	72.992	
12	1808	Improvement of Hyderabad Tando Fazal Seri road mile 0/0-24/0 = 24-0 (M) = 38.64 Kms.	Hyderabad	26-12-05 2015-16	146.744	80.000	
13	1809	Widening / Reconditioning of Mirpurkhas Tando Adam road with Asphalt Carpet mile 0/0-25/5 (41.25 Kms)	Mirpurkhas	03-03-2006 2015-16	258.331	97.750	
14	1810	W/R of Kot Gulam Muhammad Jhudo via Sikriery and Tando Jam Mohammad mile 0/0-31/2 (50.0 Kms)	Mirpurkhas	07-01-2008 2015-16	239.104	64.646	
15	1811	Improvement Tando Adam Berani Kundiari with as sphalt surface Mile 0/0-26/4 = 26-4 = 42.66 Kms	Sanghar	25-11-2006 2015-16	421.403	84.820	
16	1812	Widening / Reconditioning Sanghar – Mirpurkhas asphalt surface mile 0/0-42/0= 68.00 kms	Sanghar & Mirpurkhas	19-01-2007 2015-16	731.415	83.125	
17	1814	Widening / Reconditioning of Tando Allahyar Mirwah road Mile 5/4 - 21/0 = 15-4 (M) = 24.95 Kms.	Tando Allahyar	03-03-07 2015-16	153.13	68.25	

18	1816	Improvement / Construction of Ghulamullah to Garho road i/c Bridge over Creek and Construction of link upto National Highway on west of Garho Town mile 0/0-25/5 (41.23)	Thatta	09.04.2008 2015-16	283.362	45.295	
19	1821	W/R of road from Karachi Thatta Hyderabad road to Jhimpir mile 0/0-16/0 (25.76 Kms)	Thatta	26.09.2012 2015-16	321.299	17.000	
20	1833	Reconditioning of road from Gupchani to Shahdadpur road mile 0/0-5/4 (8.80 Kms)	Benazirabad	31-12-12 2015-16	116.958	10.000	
21	1847	Improvement of road from Mirpurkhas - Sindhri road to Khan road via Lal Chand Bungalow mile 0/0-8/0 (12.88 Kms)	Mirpurkhas	01-01-13 2015-16	80.295	3.000	
22	1868	Widening/ Reconditioning of road from Indus Highway to Aminani Sharif via Cattle Farm road mile 0/0-5/0(8 Km).	Dadu	29.03.2013 2015-16	118.380	10.000	
23	1869	Reconditioning of road from Punj Mori to village Jhalo mile 0/0-6/4 (10.4Km) UC Siyal.	Dadu	15.03.2013 2015-16	80.000	05.000	
24	1870	Reconditioning of road from Johi Bhan road to Phaka Minor (Bakhrani Minor) road mile 0/0-6/6 (10.8 Km).	Dadu	17.12.2012 2013-14	73.193	20.000	
CONSTRUCTION ON-GOING DEVELOPMENT SCHEMES							
25	1964	Construction of road from village Lal Bux Nautkani road to Pir Fateh shah via Mazhar Khan Chang 0/0-11/0 (17.71 Kms)	Badin	17-11-08 2014-15	126.898	40.651	

26	1966	Constt: / Improvement of road from N'Feroze to Nawabshah.mile 8/0-38/0 & 48/0-54/0 (57.00 Kms)	Benazirabad	27-03-09 2015-16	590.056	268.979	
27	1967	Construction of Road from Indus Highway at Mile 157/0 to Suprio Bund along Rajwah inspection Park Mile 0/0-10/0 16 Kms)	Dadu	06.12.2008 2015-16	117.082	34.750	
28	2021	Construction of Sindh Coastal Highway Sakro / Gaghar Phatak - Keti Bandar - Shah Ghorabari/ Bunder - Ali Bunder (Ghaghar Phatak - Keti Bunder Phase-1) of 90.0 Kms	Thatta	07.01.2007 2015-16	2407.949	932.893	
29	2059	Construction of Main Jhullori-Dengan road to Main Umerkot road, connect 78 mile Mori road / Sugar Mill road via Tawakal Lashari, Wagho Kolhi, Dhani Buksh Malkani & Hemraj Kolhi village mile 0/0-7/4 (12.08 Kms)	Mirpurkhas	24.01.2012 2015-16	114.061	50.052	
30	2101	Construction of Mirpurkhas By pass road connect Hyderabad road Tando Adam road Khan road and Sindhri road with over head bridge near Ratanabad Road Mile 0/0-11/0 (M) = 17.71 Kms	Mirpurkhas	22.02.2007 2015-16	248.017	80.500	
31	2102	Construction of road from Nawabshah Shahdadpur Hala Khyber road mile 0/0-38/4 = 38-4 (M) = 61.98 Kms.	Sanghar	03.05.2006 2015-16	251.084	68.000	
32	2103	Construction of road from M'Khas to N'Shah along old alignment Road Mile 0/0-43/0 = 43-0 (M) = 69.23 Kms	Sanghar	01.03.2007 2015-16	548.969	62.412	
33	2104	Construction of Southern Bypass at Tando Allahyar road mile 0/0-5/4 = 5-4 (M) = 8.85 Kms.	Tando Allahyar	10-01-05 2015-16	140.66	62.75	

34	2106	Construction of road from Gujjo - Jung Shahi - Nooriabad road mile 2/4-39/0 = 36-4 = (M) = 58.76 Kms.	Thatta	08-11-2003 2015-16	181.193	72.748	
35	2171	Construction of road from Sukhio Miri to Amir Peer Mori via Budhar Babanyoon including links to Qadir Bux Chahwan, Roshan Chahwani Wadero Qasim Panhwar Wali Muhammad Bughio Haji Ali Akber Chahwan Ghulam Nabi Bughio and Nasurllah Bughio mile 0/0-5/0 (8 km)	Dadu	17.12.2012 2014-15	124.37	25.000	
36	2412	Construction of road from Chotiaryoon to Hathungo Mile 0/0-40/0	Sanghar	25.09.2006 2015-16	393.329	272.486	
37	2413	Construction of road from Usman Behan to Chotiaryoon mile 0/0-57/4	Sanghar	25.09.2006 2015-16	600.138	283.500	
Total Length of schemes under TPV = 1259.93 Km (Approx)			Total		11390.243	3922.33	